

ILLINOIS STATE GEOLOGICAL SURVEY

Page 1

WATERFLOOD PROJECT

SAMPLE TOP from Company

	<u>Top</u>	<u>Bottom</u>
Carper, sandstone	1308	1378
Total Depth:		1450

Date Drilling Began: 6/14/2014

Casing 4 1/2" - 1410' , cemented with 200 sacks
 8 5/8" - 165' , cemented with 100 sacks

Fractured: 1309' - 1378', 10,000 gallons salt water and 10,000 lbs. sand

Perforated: 1309' - 1321', 24 shots

1328' - 1338', 30 shots

1340' - 1350', 30 shots

1358' - 1378', 60 shots

I.P. 20 bbls. of oil, 20 bbls. of water per day, from the Carper (1309'-1378')

Gamma Ray Neutron Casing Collar Log filed.

Gamma Ray CCL Cement Bond w/ VDL filed.

[Imaged Log viewing help: New users please read this.](#)

[GET FILE](#)

Cased Hole Log

[GET FILE](#)

Cased Hole Log

[GET FILE](#)

Scanned Documents

Permit Date: 10/16/2013 **Permit #:** 63204 **Reference #:** 215386

COMPANY Reynolds, Steven L.

FARM Auld

NO. 2-W

DATE DRILLED July 15, 2014

COUNTY NO. 27402

AUTHORITY Company

ELEVATION 569' GL - Permit

LOCATION 660'N line, 660'E line of SE NW

COUNTY Clark

API# 1202327402 00

30-10N-13W

[Imaged Log viewing help: New users please read this.](#)[GET FILE](#)

Scanned Documents

Permit Date:	11/12/2019	Permit #:	204701	Reference #:	215386
COMPANY	Reynolds, Steven L.				
FARM	Auld			NO.	2-W
DATE DRILLED				COUNTY NO.	27402
AUTHORITY					
ELEVATION	569' GL - Permit				
LOCATION	660'N line, 660'E line of SE NW				
COUNTY	Clark	API#	1202327402 01	30-10N-13W	