

ILLINOIS STATE GEOLOGICAL SURVEY

Page 1

Water Well	Top	Bottom
brown clay	0	72
sand & gravel	72	97
white limestone & shale	97	180

Total Depth **180**

Casing: 5" STEEL ASTM A53B from 0' to 103'

Grout: BENTONITE GROUT from 0 to 103

Water from white limestone at 97' to 180'

Static level 50' below casing top which is 2' above GL

Pumping level 100' when pumping at 20 gpm for 2 hr(s)

Permanent pump installed at 100' on 11/13/2007, with a capacity of 20 gpm

Remarks: Driller's Estimated Well Yield 20 gpm

Owner Address: 13220 Fox Lane Lemont, IL

Address of well: 13780 Skender Ct Homer Glen, IL Homer Glen IL

Add'l loc info: Lot: 5 Subdivision: Skender

Location source: Global Positioning System verified

Verified by: VJA on 8/15/2013

[Imaged Log viewing help: New users please read this.](#)

[GET FILE](#)

Related File - Unknown File Type

Permit Date: December 27, 2007 **Permit #:** 197-0237-07

COMPANY Senffner, Keith

FARM Alba Construction

DATE DRILLED December 20, 2007 **NO.**

ELEVATION 683' **COUNTY NO.** 42481

LOCATION

LATITUDE 41.637617 **LONGITUDE** -87.984650

COUNTY Will **API#** 1219742481 00 **4-36N-11E**