

ILLINOIS STATE GEOLOGICAL SURVEY

Page 1

WATERFLOOD PROJECT

ELECTRIC LOG TOPS from Company

	<u>Top</u>	<u>Bottom</u>
Robinson, sandstone, fluorescence, shaley, show of oil	914	917
Robinson, sandstone, fluorescence, show of oil	959	964
Robinson, sandstone, fluorescence, show of oil	975	985
Robinson, sandstone, fluorescence, show of oil	1036	1050
Total Depth:		1075

Date Drilling Began: 6/8/2001

Casing 4 1/2" - 1075' , cemented with 200 sacks
 8 5/8" - 149' , cemented with 125 sacks

Acidized: 959' - 980', 500 gallons HCl.

Fractured: 959' - 980', 500 gallons Versagel, 3000 lbs. sand.

Perforated: 959' - 963', shots not reported.

976' - 980', shots not reported.

Compensated Density Caliper Gamma Ray Log filed.

Geologist's Report filed.

Dual Induction Log filed.

[Imaged Log viewing help: New users please read this.](#)

[GET FILE](#)

Induction Electric Log

[GET FILE](#)

Scanned Documents

[GET FILE](#)

Scout Check Ticket

Permit Date: 5/16/2001 **Permit #:** 55127 **Reference #:** 207918

COMPANY Western Oil & Gas Dev. Co.

FARM Decker South

NO. W-1

DATE DRILLED June 12, 2001

COUNTY NO. 36812

AUTHORITY Company

ELEVATION 549' GL -

LOCATION 0'N line, 660'E line of NE NW

COUNTY Crawford

API# 1203336812 00

18-7N-12W

Imaged Log viewing help: [New users please read this.](#)

[GET FILE](#)

Scanned Documents

Permit Date:	1/26/2006	Permit #:	202785	Reference #:	207918
COMPANY	Western Oil & Gas Dev. Co.				
FARM	Decker South			NO.	W-1
DATE DRILLED				COUNTY NO.	36812
AUTHORITY					
ELEVATION	549' GL -				
LOCATION	0'N line, 660'E line of NE NW				
COUNTY	Crawford	API#	1203336812 01		18-7N-12W